Note:- The regulation has a 12 month transitional phase that Commenced on the 1st July 2008. The QFRS has a full implementation team that is rolling out this regulation during the 12 month period.

Issues to be progressed to comply with the regulatory change

Item	Type	Action Required	Time Frame
1	Egress	Defined procedures to inspect (by customer) on an ongoing basis all of your egress paths your premises.	The transactional period is 12 months from the 1st July 2008. It would be expected that this egress monitoring would be in place within the next two months.
2	Mobility of the Public and staff	Define procedures for the operation of the public tours and any public attended events that are held on site. This includes the added requirement should the public consume alcahol on site during a tour or event.Supervising persons who may be effected by alcohol and require added assistance in the event of an emergency arising.	To be discussed
3	Fire Safety Adviser	Appoint a Fire Safety Advisor from within Your organisation and have that adviser attend a training course with competencies delievered by an RTO	RTO's delievering course in Augst, October and November 2008
4	Clasification of buildings	Find the documentation held by Brisbane City council on the clasification in relation to the BCA or queensland building act for each buyilding on site.	During the next 10 months.
5	Critical defect	Discuss the process for implementation of notices of critical defects sent by the contractor to you	Put in place within the next two months
6	Training of staff	The training required to be carried out in both evacuation and use of first attach appliances on site.	Look at the training currently being delievered to see that is current.
7	Passive fire protection	Discuss the passive requirements from AS 1851 PART 17 and the requirements that you may have in relation to the eairler 1995 standard that could be applied in a more cost effective manner	Discussions and a plan developed in the next three months with implemantation over a 3 year period.